

County of Santa Clara - Department of Environmental Health									
SOIL PERCOLATION TEST RECORDED MEASUREMENTS (Electronic Version by Chris Day, R.E.H.S.)									
OWNER/APPLICANT:	Juan Contreras		SR #:	862597		PLN FILE #:	P. 3 of 4		
LOCATION:	11520 Murphy Ave., San Martin		APN	830-05-039 - PARCEL 1		IREHS:	Jeff Camp		
CONTACT PERSON:	CHRIS DAY, R.E.H.S.		PHONE:	650-293-1045		DATE:	1/28/2020		
HOLE #1	DEPTH: 4 ft								
TIME		WATER LEVEL		TIME		WATER LEVEL		TIME	
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI	START	FINISH	START
2:27	2:57	14 1/8	15 1/4	30	1 1/8	27	2:30	3:00	13 7/8
2:58	3:28	14 15	3/8	30	1 3/8	22	3:00	3:31	13 7/8
3:29	3:59	14 15 3/8	30	1 3/8	22		3:32	4:02	13 5/8
4:00	4:30	14 15 1/8	30	1 1/8	27		4:03	4:33	13 1/8
4:30	5:00	14 15 1/4	30	1 1/4	24		4:35	5:05	12 7/8
HOLE #3	DEPTH: 4 ft								
TIME		WATER LEVEL		TIME		WATER LEVEL		TIME	
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI	START	FINISH	START
2:31	3:02	14	DRY	31			2:33	3:03	15 5/8
3:02	3:32	14 1/8	DRY	30			3:04	3:34	15 5/8
TEST HOLE is being EXCLUDED									
HOLE #5	DEPTH: 4 ft								
TIME		WATER LEVEL		TIME		WATER LEVEL		TIME	
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI	START	FINISH	START
2:35	3:05	15 3/4	20	4 1/4	7		2:36	3:08	15 3/2
3:06	3:36	15 5/8	18 5/8	30	3 10		3:09	3:39	15 3/4
3:37	4:07	15 3/8	17 1/2	30	2 7/8	10	3:40	4:10	15 2/4
4:08	4:38	15 1/8	18 1/8	30	3 10		4:11	4:41	15 3/2
HOLE #6	DEPTH: 4 ft								
TIME		WATER LEVEL		TIME		WATER LEVEL		TIME	
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI	START	FINISH	START
2:35	3:05	15 3/4	20	4 1/4	7		2:36	3:08	15 3/2
3:06	3:36	15 5/8	18 5/8	30	3 10		3:09	3:39	15 3/4
3:37	4:07	15 3/8	17 1/2	30	2 7/8	10	3:40	4:10	15 2/4
4:08	4:38	15 1/8	18 1/8	30	3 10		4:11	4:41	15 3/2
HOLE	1	2	3	4	5	6			
Stabilized MPI	R	24	6	8	10	6			
Adjusted Stabilized MPI	R ₁ = R x 1.4	34	8		11	14	8		
Average Adjusted Stabilized MPI	R ₂ = (Σ R ₁) / # Holes	15							
# Bedrooms	FOR OFFICE USE ONLY					Tank Size (Gal)	Leach Line (ft)		

County of Santa Clara - Department of Environmental Health										
SOIL PERCOLATION TEST RECORDED MEASUREMENTS (Electronic Version by Chris Day, R.E.H.S.)										
OWNER/APPLICANT:	Juan Contreras		SR #:	862597	PLN FILE #:	P. 1 of 4				
LOCATION:	11520 Murphy Ave., San Martin		APN	830-05-039 - PARCEL 3	IREHS:	Jeff Camp				
CONTACT PERSON:	CHRIS DAY, R.E.H.S.		PHONE:	650-293-1045	DATE:	1/28/2020				
HOLE #1			DEPTH: 1 3/4 ft							
TIME			WATER LEVEL							
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI				
9:48	10:30	9 1/4	DRY	43						
10:31	11:01	9 1/2	DRY	30						
11:02	11:11	10	7 3/8	10	2 5/8	4				
11:32	11:22	10 1/4	7 7/8	10	2 3/8	4				
11:23	11:33	10 1/4	8 1/4	10	2 1/8	5				
11:34	11:44	10 5/8	8 1/2	10	2 1/8	5				
11:54	12:04	11 1/8	8 3/4	10	2 3/8	4				
12:05	12:15	10 1/2	8 1/4	10	2 1/8	5				
12:15	12:25	10 1/2	8 1/4	10	2 1/4	4				
12:26	12:36	10 1/8	8 1/2	10	2 1/8	5				
HOLE #3			DEPTH: 2 1/2 ft							
TIME			WATER LEVEL							
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI				
9:51	10:34	9 1/4	DRY	43						
10:34	11:04	9 1/2	DRY	30						
11:05	11:15	10	7 3/4	10	2 1/4	4				
11:16	11:26	10 1/2	7 1/2	10	2 3/4	4				
11:26	11:36	10 1/2	8 1/4	10	2 1/8	5				
11:48	11:58	10 7/8	7 1/2	10	2 1/2	4				
11:58	12:08	10 1/8	7 5/8	10	2 1/2	4				
HOLE #5			DEPTH: 1 3/4 ft							
TIME			WATER LEVEL							
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI				
9:55	10:38	9 1/8	DRY	43						
10:39	11:09	9 5/8	DRY	30						
11:10	11:20	10	7 3/4	10	2 1/4	4				
11:20	11:30	10 3/4	8 1/2	10	2 1/4	4				
11:31	11:41	10 3/8	8 1/4	10	2 1/8	5				
11:41	11:51	10 1/4	7 1/2	10	2 1/8	5				
11:51	12:01	10 1/4	8 3/8	10	1 7/8	5				
12:02	12:12	10 1/4	8 3/8	10	1 7/8	5				
HOLE #6			DEPTH: 2 1/2 ft							
TIME			WATER LEVEL							
START	FINISH	START	FINISH	Δ MIN	Δ INCH	MPI				
9:56	10:40	9 1/4	DRY	44						
10:41	10:11	9 3/4	DRY	30						
11:11	11:21	10	7 3/4	10	2 1/4	4				
11:22	11:32	10 3/8	7 7/8	10	2 1/2	4				
11:33	11:43	11	8 1/2	10	2 1/2	4				
11:43	11:53	10 3/4	8 1/4	10	2 1/8	5				
11:54	12:04	10 3/4	8 1/2	10	2 1/4	4				
12:05	12:15	10 1/8	8	10	2 1/8	5				
12:15	12:25	10 1/8	7 7/8	10	2 1/8	5				
HOLE			1			2	3	4	5	6
Stabilized MPI			R			5	5	4	5	5
Adjusted Stabilized MPI			R ₁ = R x 1.4			7	7	6	7	7
Average Adjusted Stabilized MPI			R ₂ = (Σ R ₁) / # Holes			7				
# Bedrooms			FOR OFFICE USE ONLY			Tank Size (Gal)			Leach Line (ft)	

HIGHEST GROUNDWATER LEVEL:

Mr. Juan Contreras
January 31, 2020
Page 4

12.2 feet or an equivalent elevation of 249.9 feet, and for the downgradient well it was 17.4 feet, equivalent to an elevation of 231.8 feet.

Regional ground-water elevation contour lines are generally at a right angle to the axis of southern Santa Clara Valley in the vicinity of the project site and exhibit a decreasing gradient from north to south, generally following the configuration of the surface topography (California Department of Water Resources, 1981). Based on the shallowest depth to the ground water level in the two monitoring wells in February 2017, a ground-water gradient reflecting this condition is thus established between the upgradient well, the project site, and the downgradient well. In this manner, with a surface elevation of 256.0 feet in the proposed dispersal areas in Parcel 1 and Parcel 3, the elevation of the highest anticipated ground-water level is 244.0 feet, equivalent to a depth of 12.0 feet (256.0 - 244.0).

CONCLUSIONS

As discussed in the previous section on subsurface conditions, there was no evidence from the deeper soil units exposed in the test pits that the depth to ground water had ever been any less than 12 feet at the two proposed OWTS dispersal areas. Considering this condition and the historic shallow ground-water elevation measurements from the two monitoring wells that established a ground water gradient through the site in February 2017, it is our opinion that for design purposes 12 feet should be used as the shallowest anticipated depth to the ground-water table during an extended period of wet weather.

LIMITATIONS

Geoconsultants, Inc. has provided its findings, recommendations, specifications, and professional advice after preparing such information in a manner consistent with that level of care and skill ordinarily exercised by members of the profession currently practicing under similar conditions in the field of hydrogeology. This acknowledgment is in lieu of all warranties either express or implied.

Geoconsultants, Inc. does not guarantee nor warrant that a satisfactory septic disposal system can be developed at the subject site or warrant or guarantee approval of the project by regulatory authorities.

AARON'S SEPTIC TANK SERVICE

P.O. Box 84606
San Jose, CA 95154

Phone (408) 371-8350
(408) 997-9510
Fax (408) 559-6485

SEPTIC TANK PUMPING AND INSPECTION REPORT

Pumper Name: Ryan Galan
Job Location: 11520 Murphy Ave
Owner: Juan Contreras
Job City: San Martin

Inspection Date: 2/18/2020
Job City: San Martin

Reason For Inspection: Maintenance X Haulaway System Refinance
Sale Inspection Permit Other

Property Use: Home: X Other Occupied? Yes X No

Septic Tank Size: 14000 GALLONS REMOVED: 11000 DISPOSAL LOCATION: PA
Type: REDWOOD CONCRETE X FIBERGLASS PLASTIC OTHER


Condition of Tank: Good Fair Poor Repairs Recommended

Operational Level: High Low Normal X Date last pumped: 2019

LEACHING SYSTEM: Present or past high level in tank Liquid flowback while pumping? Signs of Surfacing Effluent?

OTHER SYSTEM COMPONENT / NOTES: Replaced a 30 minute leach field. Checked water level at each foot with no problems at this time.

SYSTEM LOCATION:



TEST PIT LOGS by Jeremy Wire of Geoconsultants, Inc.	
TEST PIT LOG	
Depth (feet)	Description
0 - 3.0	Clay, silty, slightly sandy, damp, with large-diameter tree roots, brown (CL)
3.0 - 5.0	Gravel, sandy, with some clay matrix; damp, brown (GC-GM)
5.0 - 12.0	Gravel, with increasing sand; containing cobbles starting at 7.0 feet, loose, caving into excavation, moist, brown (GW)
12.0 - 13.0	Gravel, sandy, with some clay matrix, moist to wet, tan (GC-GM)
Free ground water noted at depth of 13.0 feet	
Total depth of excavation 13.0 feet	
GPS coordinates: N 37° 03.899', W 121° 35.367'	
December 31, 2019	
TEST PIT LOG	
Depth (feet)	Description
0 - 2.5	Clay, silty, slightly sandy with occasional gravel, damp, brown (CL)
2.5 - 13.0	Gravel, sandy; containing cobbles starting at about 7.0 feet, loose, caving into excavation, moist to wet at 13.0 feet, brown (GW)
Free ground water noted at depth of 13.0 feet	
Total depth of excavation 13.0 feet	
GPS coordinates: N 37° 03.884', W 121° 35.415'	
December 31, 2019	
TEST PIT LOG	
Depth (feet)	Description
0 - 3.0	Clay, silty, stiff, with occasional gravel, damp, brown (CL)
3.0 - 5.0	Clay, gravelly, grading to clayey gravel, damp, brown (GC)
5.0 - 15.0	Gravel, sandy, less clay matrix than above, with occasional cobbles, damp to moist; wet with seepage at 13.0 feet, brown (GC-GM)
Free ground water noted at depth of 13.0 feet	
Total depth of excavation 15.0 feet	
GPS coordinates: N 37° 03.970', W 121° 35.410'	
December 31, 2019	
TEST PIT LOG	
Depth (feet)	Description
0 - 2.0	Clay, silty, stiff, with occasional gravel, damp, brown (CL)
2.0 - 4.0	Clay, gravelly, grading to clayey gravel, damp, brown (GC)
4.0 - 14.5	Gravel, sandy, clayey, less clay matrix than above, with occasional cobbles, damp to moist at depth, brown (GC-GM)
No free ground water noted in open excavation after 20 minutes	
Total depth of excavation 14.5 feet	
GPS coordinates: N 37° 03.984', W 121° 35.415'	
December 31, 2019	