

COUNTY OF SANTA CLARA

2022 CALGREEN RESIDENTIAL CHECKLIST (MANDATORY)

County Amendments to CALGreen are in Italics.

- Designer to cross out items that are not applicable to the project.

- Installer or designer shall verify all applicable requirements have been satisfied and sign and date each row. County Inspectors will verify completion signatures and supporting documentation DURING CONSTRUCTION.

	APPLICANT TO COMPLETE		Installer or Designer Verification			
r			Plan Chec	k Review Data	verification	
	CALGreen					
	CODE		REFERENCE	Note or Detail		Installer or Designer
ITEM #	SECTION	REQUIREMENT	SHEET	No.	Date	Signature
		PLANNING AND DESIGN: MAND	ATORY REC	UIREMENTS		
		A plan is developed and implemented	CG-2	NOTE 1		
1	4.106.2	to manage storm water drainage				
		during construction.				
		Construction plans indicates how site	CG-2	NOTE 2		
2	4.106.3	grading or a drainage system will				
_	1.100.5	manage all surface water flows to keep				
		water from entering buildings.				
		For new dwellings with attached				
		garages and rebuild of existing				
		dwellings that include a panel upgrade				
3	4.106.4.1	or construction between panel and	CG-2	NOTES 3 & 4		
		parking area, a Level 2 EV Ready				
		Space and Level 1 EV Ready Space, is				
		installed. ENERGY EFFICIENCY: MANDA	ATORY REOL	ITOMENTO		
	<u> </u>	Building meets or exceeds the	ATORT REQU	JIKMEN 13		l e
4	4.201.1	requirements of the California Building	T24			
4	4.201.1	Energy Efficiency Standards.	SHEETS			
	W	ATER EFFICIENCY & CONSERVATION	I- MANDATO	RY REQUIREME	NTS	
		Plumbing Fixtures (water closets and	I. MANDATO	KI KEQOIKENE	113	
		urinals) and fittings (faucets and				
5	4.303.1	showerheads) installed in residential	CG-2	NOTE 5		
	1130312	buildings comply with CALGreen	00 2	110123		
		Sections 4.303.1.1 through 4.303.1.4.				
		Plumbing fixtures and fittings required				
		in CALGreen Section 4.303.1 are				
6	4.303.3	installed in accordance with the CPC	CG-2	Note 6		
		and meet the applicable referenced				
		standards.				
		Outdoor potable water use in				
		landscape areas comply with a local				
7	4.304.1	water efficient landscape or the current	CG-2	Note 7		
		California DWR MWELO, whichever is				
		more stringent.				
8		Not Used				

TABLE 4.504.1 ADHESIVE VOC LIMI Less Water and Less Exempt Compour	
ARCHITECTURAL APPLICATIONS	VOC LIMIT
Indoor carnot adhagiyas	50

ARCHITECTURAL APPLICATIONS	VOC LIMIT	
Indoor carpet adhesives	50	
Carpet pad adhesives	50	Flat co
Outdoor carpet adhesives	150	Nonfla
Wood flooring adhesive	100	Nonfla
Rubber floor adhesives	60	
Subfloor adhesives	50	Alumi
Ceramic tile adhesives	65	Basen
VCT and asphalt tile adhesives	50	Bitum
Drywall and panel adhesives	50	Bitum
Cove base adhesives	50	Bond
Multipurpose construction adhesives	70	Concr
Structural glazing adhesives	100	Concr
Single-ply roof membrane adhesives	250	Drive
Other adhesives not specifically listed	50	Dry fo
SPECIALTY APPLICATIONS		Faux f
PVC welding	510	Fire re
CPVC welding	490	Floor
ABS welding	325	Form-
Plastic cement welding	250	Graph
Adhesive primer for plastic	550	High t
Contact adhesive	80	Indust
Special purpose contact adhesive	250	Low s
Structural wood member adhesive	140	Magne
Top and trim adhesive	250	Mastic
SUBSTRATE SPECIFIC APPLICATIONS		Metall
Metal to metal	30	Multio
Plastic foams	50	Pretre
Porous material (except wood)	50	Prime
Wood	30	Reacti
Fiberglass	80	Recyc
If an adhesive is used to bond dissimilar substra	ates together the adhesiv	-
with the highest VOC content shall be allowed.	aces together, the adhesiv	Rust

with the highest VOC content shall be allowed 2. For additional information regarding methods to measure the VOC content specified in this table, see South Coast Air Quality Management District Rule

TABLE 4.504.2 SEALANT VOC LIMIT Less Water and Less Exempt Compounds in Grams per Liter			
SEALANTS	VOC LIMIT		
Architectural	250		
Marine deck	760		
Nonmembrane roof	300		
Roadway	250		
Single-ply roof membrane	450		
Other	420		
SEALANT PRIMERS			
Architectural Nonporous Porous	250 775		
Modified bituminous	500		
36 1 1 1	= 40		

Marine deck

VOC CONTENT LIMITS FOR ARCHITECTURAL COATINGS^{2, 3}

COATING CATEGORY	VOC LIMIT
Flat coatings	50
Nonflat coatings	100
Nonflat-high gloss coatings	150
SPECIALTY COATINGS	
Aluminum roof coatings	400
Basement specialty coatings	400
Bituminous roof coatings	50
Bituminous roof primers	350
Bond breakers	350
Concrete curing compounds	350
Concrete/masonry sealers	100
Driveway sealers	50
Dry fog coatings	150
Faux finishing coatings	350
Fire resistive coatings	350
Floor coatings	100
Form-release compounds	250
Graphic arts coatings (sign paints)	500
High temperature coatings	420
ndustrial maintenance coatings	250
Low solids coatings ¹	120
Magnesite cement coatings	450
Mastic texture coatings	100
Metallic pigmented coatings	500
Multicolor coatings	250
Pretreatment wash primers	420
Primers, sealers, and undercoaters	100
Reactive penetrating sealers	350
Recycled coatings	250
Roof coatings	50
Rust preventative coatings	250
Shellacs	
Clear	730
Opaque	550
Specialty primers, sealers and undercoaters	100
Stains	250
Stone consolidants	450
Swimming pool coatings	340
Craffic marking coatings	100
Oub and tile refinish coatings	420
Waterproofing membranes	250
Wood coatings	275
Wood preservatives	350
Zinc-rich primers	340

1. Grams of VOC per liter of coating, including water and including exempt

2. The specified limits remain in effect unless revised limits are listed in subsequent columns in the table. 3. Values in this table are derived from those specified by the California Air Resources Board, Architectural Coatings Suggested Control Measure,

February 1, 2008. More information is available from the Air Resources Board.

			Plan Chec	k Review Data		Verification
ITEM #	CALGreen CODE SECTION	REQUIREMENT	REFERENCE SHEET	Note or Detail No.	Date	Installer or Designer Signature
	MATERIA	L CONSERVATION & RESOURCE EFFI	CIENCY: MA	NDATORY REQU	IREME	NTS
9	4.406.1	Annular spaces around pipes, electric cables, conduits or other openings in plates at exterior walls are protected against the passage of rodents by closing such openings with cement mortar, concrete masonry or similar method acceptable to the County of Santa Clara.	CG-2	Note 9		
10	4.408.1	Recycle and/or salvage for reuse a minimum of 65 percent of the nonhazardous construction and demolition waste. Submit either a Construction Waste management plan (CALGreen 4.408.2) or Utilize a waste management company (CALGreen 4.408.3).	CG-2	Note 10		
11	4.408.5	Documentation is provided to County of Santa Clara which demonstrates compliance with CALGreen sections 4.408.2 or 4.408.3.	CG-1	Construction Waste Management Forms Note 11		
12	4.410.1	An operation and maintenance manual is placed in the building at the time of final inspection.	CG-2	Note 12		
		ENVIRONMENTAL QUALITY: MAN	NDATORY RE	QUIREMENTS		
13	4.503.1	Any installed gas fireplace is a direct- vent sealed-combustion type. Any installed woodstove or pellet stove comply with US EPA Phase II emission limits where applicable.	CG-2	Note 13		
14	4.504.1	Duct openings and other related air distribution component openings are covered during construction until final startup of the HVAC equipment.	CG-2	Note 14		
15	4.504.2.1	Adhesives, sealants and caulks are compliant with VOC and other toxic compound limits.	CG-1 CG-2	Table 4.504.1 Table 4.504.2 Note 15		
16	4.504.2.2	Architectural paints and coatings are compliant with VOC limits.	CG-1 CG-2	Table 4.504.3 Note 16		
17	4.504.2.3	Aerosol paints and coatings are compliant with product weighted MIR limits for ROC and other toxic compounds.	CG-2	Note 17		
18	4.504.2.4	Documentation are provided to the County of Santa Clara to verify that compliant VOC limit finish materials have been used.	CG-2	Note 18		
19	4.504.3	Carpet and carpet systems meet the applicable testing and product requirements.	CG-1 CG-2	Table 4.504.1 Note 19		
20	4.504.4	80 percent of floor area receiving resilient flooring comply with applicable standards.		Note 20		
21	4.504.5	Hardwood plywood, particleboard and medium density fiberboard composite	CG-1 CG-2	Table 4.504.5 Note 21		
	<u> </u>	wood meet formaldehyde limits.	CG-2	Note 21		

APPLICANT TO COMPLETE Installer or Designer

			APPLICANT TO COMPLETE Plan Check Review Data		Installer or Designer Verification	
ITEM #	CALGreen CODE SECTION	REQUIREMENT	REFERENCE SHEET	Note or Detail No.	Date	Installer or Designer Signature
	EN	VIRONMENTAL QUALITY: MANDATO	RY REQUIR	MENTS (Continu	ied)	
22	4.504.5.1	Documentation is provided to the County of Santa Clara to verify composite wood meets applicable formaldehyde limits.	CG-2	Note 22		
23	4.505.2	Vapor retarder and capillary break is installed at slab-on-grade foundations.	CG-2	Note 23		
24	4.505.3	Moisture content of building materials used in wall and floor framing do not exceed 19% prior to enclosure and is checked before enclosure. Insulation products are dry prior to enclosure.	CG-2	Note 24		
25	4.506.1	Each bathroom is mechanically ventilated and comply with applicable requirements.	CG-2	Note 25		
26	4.507.2	Heating and air-conditioning systems are sized, designed, and equipment is selected by using one of the methods listed.	CG-2	Note 26		
	INSTALLE	R AND SPECIAL INSPECTOR QUALIFI	CATIONS: M	IANDATORY REQ	UIREM	ENTS
27	702.1	HVAC system installers are trained and certified in the proper installation of HVAC systems.	CG-2	Note 27		
28	702.2	If required by County of Santa Clara, owner or owner's agent shall employ special inspector who are qualified and able to demonstrate competence in the discipline they are inspecting.	CG-2	Note 28		
29	703.1	Documentation used to show compliance with this code may include construction documents, plans, specifications, builder or installer certification, inspection reports, or other methods acceptable to County of Santa Clara which show substantial conformance.	CG-2	Note 29		

TABLE 4.504.5 FORMALDEHYDE LIMITS¹ Maximum Formaldehyde Emissions in Parts per Million

PRODUCT	CURRENT LIMIT
ardwood plywood veneer core	0.05
ardwood plywood composite core	0.05
articleboard	0.09
ledium density fiberboard	0.11
hin medium density fiberboard ²	0.13
77.1 : d: d1 1 : 16 d :6	11 1 6 1:6 : 4:

1. Values in this table are derived from those specified by the California Air Resources Board, Air Toxics Control Measure for Composite Wood as tested in accordance with ASTM E1333. For additional information, see

2. Thin medium density fiberboard has a maximum thickness of ⁵/₁₆ inch (8 mm).

California Code of Regulations, Title 17, Sections 93120 through 93120.12.

Construction Waste Management (CWM) Plan

Fill out the form including diversion rate and facility names and addresses

	-	
Project Name:	Legend:	
Job #:	———— Hauling Company	
Project Manager:		_0
Waste Hauling Company:		
Contact Name:		

All Subcontractors shall comply with the project's Construction Waste Management Plan. All Subcontractor foremen shall sign the CWM Plan Acknowledgment Sheet.

Subcontractors who fail to comply with the Waste Management Plan will be subject to backcharges or withholding of payment, as deemed appropriate. For instance, Subcontractors who contaminate debris boxes that have been designated for a single material type will be subject to backcharge or withheld payment, as deemed appropriate.

1. The project's overall rate of waste diversion will be _____%.

2. This project shall generate the least amount of waste possible by planning and ordering carefully, following all proper storage and handling procedures to reduce broken and damaged materials and reusing materials whenever possible. The majority of the waste that is generated on this jobsite will be diverted from the landfill and recycled for other use.

3. Spreadsheet 1, enclosed, identifies the waste materials that will be generated on this project, the diversion strategy for each waste type and the anticipated diversion rate. 4. Waste prevention and recycling activities will be discussed at the beginning of weekly subcontractor meetings. As each new subcontractor comes on-site, the WMP Coordinator will present him/her with a copy of the CWM Plan and provide a tour of the jobsite to identify materials to be salvaged and the procedures for handling jobsite debris. All Subcontractor foremen will acknowledge in writing that they have read and will abide by the CWM Plan. Subcontractor Acknowledgment Sheet enclosed. The CWM Plan will be

posted at the jobsite trailer. 5. Salvage: Excess materials that cannot be used in the project, nor returned to the vendor, will be offered to site workers, the owner, or donated to charity if feasible.

ensure the highest waste diversion rate possible.

7. In the event that the waste diversion rate achievable via the strategy described in (6) above, is projected to be lower than what is required, then a strategy of source-separated waste diversion and/or waste stream reduction will be implemented. Source separated waste refers to jobsite waste that is not commingled but is instead allocated to a debris box designated for a single material type, such as clean wood or metal.

1. Waste stream reduction refers to efforts taken by the builder to reduce the amount of waste generated by the project to below four (4) pounds per square foot of building area. 2. When using waste stream reduction measures, the gross weight of the product is subtracted from a base weight of four (4) pounds per square foot of building area. This reduction is considered additional diversion and can be used in the waste reduc-

tion percentage calculations. will track and calculate the quantity (in tons) of all waste leaving the project and calculate the waste diverwill provide Project Manager with an updated monthly report on gross weight hauled and the waste diversion rate being achieved on the project. monthly report will track separately the gross weights and diversion rates for commingled debris and for each source-separated waste stream leaving the project. In the event does not service any or all of the debris boxes on the project, the with the responsible parties to track the material type and weight (in tons) in such debris boxes in order to determine waste diversion

rates for these materials. 9. In the event that Subcontractors furnish their own debris boxes as part of their scope of work, such Subcontractors shall not be excluded from complying with the CWM Plan and will provide

10. In the event that site use constraints (such as limited space) restrict the number of debris boxes that can be used for collection of designated waste the project Superintendent will, as deemed appropriate, allocate specific areas onsite where individual material types are to be consolidated. These collection points are not to be contaminated with non-designated waste types.

11. Debris from jobsite office and meeting rooms will be collected by will, at a minimum, recycle office paper, plastic, metal and cardboard.

Construction Waste Management (CWM) Worksheet

Project Name:

Project Manager:			
Waste Hauling Company:			
Construction Waste Management (C	WM) Plan		
WASTE MATERIAL TYPE	DIVERSION N COMMINGLED AND SORTED OFF SITE	METHOD: SOURCE SEPARATED ON SITE	PROJECTED DIVERSION RATE
Asphalt			
Concrete			
Shotcrete			
Metals			
Wood			
Rigid insulation			
Fiberglass insulation			
Acoustic ceiling tile			
Gypsum drywall			
Carpet/carpet pad			
Plastic pipe			
Plastic buckets			
Plastic			
Hardiplank siding and boards			
Glass			
Cardboard			
Pallets			
Job office trash, paper, glass & plastic bottles, cans, plastic			
Alkaline and rechargeable batteries, toner cartridges, and electronic devices			
Other:			
Other:			
Other:			

Construction Waste Management (CWM) Acknowledgment

Note: This sample form m	ay be used to assist in documenting of	compliance with the waste manage	ement plan.
Project Name:			
Job Number:			
Project Manager:			
Waste Hauling Company:			
CWM Plan Acknowledgment			
The Foreman for each new Subcontracomplete this Acknowledgment Form	actor that comes on site is to receive a o	copy of the Construction Waste Ma	nagement Plan and
I have read the Waste Management Plar plan.	n for the project; I understand the goals of	this plan and agree to follow the proce	edures described in this
DATE	SUBCONTRACTOR COMPANY NAME	FOREMAN NAME	SIGNATURE

DATE	SUBCONTRACTOR COMPANY NAME	FOREMAN NAME	SIGNATURE





CALGREEN 2022 NOTES - MANDATORY REQUIREMENTS:

1. PROJECTS WHICH DISTURB LESS THAN ONE ACRE OF SOIL AND ARE NOT PART OF A LARGER COMMON PLAN OF DEVELOPMENT WHICH IN TOTAL DISTURBS ONE ACRE OR MORE, SHALL MANAGE STORM WATER DRAINAGE DURING CONSTRUCTION. SEE CALGREEN 4.106.2 FOR FURTHER DETAILS.

2. CONSTRUCTION PLANS SHALL INDICATE HOW THE SITE GRADING OR DRAINAGE SYSTEM WILL MANAGE ALL SURFACE WATER FLOWS TO KEEP WATER FROM ENTERING BUILDINGS. SWALES, WATER COLLECTION AND DISPOSAL SYSTEMS, FRENCH DRAINS, WATER RETENTION GARDENS, AND OTHER MEASURES CAN BE USED. EXCEPTION: ADDITIONS AND ALTERATIONS NOT ALTERING THE DRAINAGE PATH.

3. FOR ANY NEW DWELLING UNITS WITH ATTACHED GARAGES AND FOR REBUILDS OF EXISTING DWELLING UNITS THAT INCLUDE A PANEL UPGRADE OR CONSTRUCTION BETWEEN THE PANEL AND PARKING AREA, INSTALL A LEVEL 2 EV READY SPACE AND LEVEL 1 EV READY SPACE. THE RACEWAY TERMINATION LOCATION SHALL BE PERMANENTLY AND VISIBLY MARKED AS "LEVEL 2 EV-READY."

EXCEPTION: FOR EACH DWELLING UNIT WITH ONLY ONE PARKING SPACE, INSTALL A LEVEL 2 EV READY SPACE.

LEVEL 1 EV READY SPACE IS A PARKING SPACE SERVED BY A COMPLETE ELECTRIC CIRCUIT WITH A MINIMUM OF 110/120 VOLT, 20-AMPERE CAPACITY, INCLUDING ELECTRICAL PANEL CAPACITY; AN OVERPROTECTION DEVICE; A MINIMUM 1" DIAMETER RACEWAY THAT MAY INCLUDE MULTIPLE CIRCUITS AS ALLOWED BY THE COUNTY ELECTRICAL CODE; PROPERLY SIZED CONDUCTORS; GROUNDING AND BONDING; AND EITHER (A) A RECEPTACLE LABELLED "ELECTRIC VEHICLE OUTLET" WITH AT LEAST A ½" FONT ADJACENT TO THE PARKING SPACE, OR (B) LABELED ELECTRIC VEHICLE SUPPLY EQUIPMENT (EVSE).

LEVEL 2 EV READY SPACE IS A PARKING SPACE SERVED BY A COMPLETE ELECTRIC CIRCUIT WITH A MINIMUM OF 208/240 VOLT, 40-AMPERE CAPACITY, INCLUDING THE REQUIRED ELECTRICAL PANEL CAPACITY; AN OVERCURRENT PROTECTION DEVICE; A MINIMUM 1" DIAMETER RACEWAY THAT MAY INCLUDE MULTIPLE CIRCUITS AS ALLOWED BY THE COUNTY ELECTRICAL CODE; PROPERLY SIZED CONDUCTORS; GROUNDING AND BONDING; AND EITHER (A) A RECEPTACLE LABELED "ELECTRIC VEHICLE OUTLET" WITH A MINIMUM ½" FONT, ADJACENT TO THE PARKING SPACE, OR (B) A BLANK LABELED ELECTRIC VEHICLE SUPPLY EQUIPMENT (EVSE) WITH A MINIMUM OUTPUT OF 40 AMPERES.

4. ACCESSORY DWELLING UNITS (ADU) AND JUNIOR ACCESSORY DWELLING UNITS (JADU) WITHOUT ADDITIONAL PARKING SPACES AND WITHOUT ELECTRICAL PANEL UPGRADE OR NEW PANEL INSTALLATION ARE EXEMPT FROM REQUIREMENTS ON NOTE 3. ADUS AND JADUS WITHOUT ADDITIONAL PARKING BUT WITH ELECTRICAL PANEL UPGRADES OR NEW PANELS MUST HAVE RESERVED BREAKERS AND ELECTRICAL CAPACITY ACCORDING TO THE REQUIREMENTS OF NOTE 3.

5. ALL NONCOMPLIANT PLUMBING FIXTURES SHALL BE REPLACED WITH WATER-CONSERVING PLUMBING FIXTURES. PLUMBING FIXTURE REPLACEMENT IS REQUIRED PRIOR TO ISSUANCE OF A CERTIFICATE OF FINAL COMPLETION, CERTIFICATE OF OCCUPANCY, OR FINAL PERMIT APPROVAL BY BUILDING AND INSPECTION DIVISION. SEE CIVIL CODE SECTION 1101.1, ET SEQ., FOR THE DEFINITION OF A NONCOMPLIANT PLUMBING FIXTURE, TYPES OF RESIDENTIAL BUILDINGS AFFECTED AND OTHER IMPORTANT ENACTMENT DATES.

- A. THE EFFECTIVE FLUSH VOLUME OF ALL WATER CLOSETS SHALL NOT EXCEED 1.28 GALLONS PER FLUSH. TANK-TYPE WATER CLOSETS SHALL BE CERTIFIED TO THE PERFORMANCE CRITERIA OF THE U.S. EPA WATERSENSE SPECIFICATION FOR TANK-TYPE TOILETS.
- B. SHOWERHEADS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 1.8 GALLONS PER MINUTE AT 80 PSI. SHOWERHEADS SHALL BE CERTIFIED TO THE PERFORMANCE CRITERIA OF THE U.S. EPA WATERSENSE SPECIFICATION FOR SHOWERHEADS.
- C. WHEN A SHOWER IS SERVED BY MORE THAN ONE SHOWERHEAD, THE COMBINED FLOW RATE OF ALL SHOWER-HEADS AND/OR OTHER SHOWER OUTLETS CONTROLLED BY A SINGLE VALVE SHALL NOT EXCEED 1.8 GALLONS PER MINUTE AT 80 PSI, OR THE SHOWER SHALL BE DESIGNED TO ALLOW ONLY ONE SHOWER OUTLET TO BE IN OPERATION AT A TIME. A HAND-HELD SHOWER SHALL BE CONSIDERED A SHOWERHEAD.
- D. THE MAXIMUM FLOW RATE OF RESIDENTIAL LAVATORY FAUCETS SHALL NOT EXCEED 1.2 GALLONS PER MINUTE AT 60 PSI. THE MINIMUM FLOW RATE OF RESIDENTIAL LAVATORY FAUCETS SHALL NOT BE LESS THAN 0.8 GALLONS PER MINUTE AT 20 PSI.
- E. THE MAXIMUM FLOW RATE OF KITCHEN FAUCETS SHALL NOT EXCEED 1.8 GALLONS PER MINUTE AT 60 PSI. KITCHEN FAUCETS MAY TEMPORARILY INCREASE THE FLOW ABOVE THE MAXIMUM RATE, BUT NOT TO EXCEED 2.2 GALLONS PER MINUTE AT 60 PSI, AND MUST DEFAULT TO A MAXIMUM FLOW RATE OF 1.8 GALLONS PER MINUTE AT 60 PSI.

6. PLUMBING FIXTURES AND FITTINGS SHALL BE INSTALLED IN ACCORDANCE WITH THE CALIFORNIA PLUMBING CODE, AND SHALL MEET THE APPLICABLE STANDARDS REFERENCED IN TABLE 1701.1 OF THE CALIFORNIA PLUMBING CODE.

7. RESIDENTIAL DEVELOPMENTS SHALL COMPLY WITH COUNTY OF SANTA CLARA WATER EFFICIENT LANDSCAPE ORDINANCE OR THE CURRENT CALIFORNIA DEPARTMENT OF WATER RESOURCES' MODEL WATER EFFICIENT LANDSCAPE ORDINANCE (MWELO), WHICHEVER IS MORE STRINGENT.

8. Not used.

9. ANNULAR SPACES AROUND PIPES, ELECTRIC CABLES, CONDUITS OR OTHER OPENINGS IN SOLE/BOTTOM PLATES AT EXTERIOR WALLS SHALL BE PROTECTED AGAINST THE PASSAGE OF RODENTS BY CLOSING SUCH OPENINGS WITH CEMENT MORTAR, CONCRETE MASONRY OR A SIMILAR METHOD ACCEPTABLE TO THE COUNTY OF SANTA CLARA.

10. RECYCLE AND/OR SALVAGE FOR REUSE A MINIMUM OF 65 PERCENT OF THE NONHAZARDOUS CONSTRUCTION AND DEMOLITION WASTE IN ACCORDANCE WITH CALGREEN SECTION 4.408.2 OR 4.408.3.

- A. A CONSTRUCTION WASTE MANAGEMENT PLAN IS PROVIDED. THE CONSTRUCTION WASTE MANAGEMENT PLAN SHALL BE UPDATED AS NECESSARY AND SHALL BE AVAILABLE DURING CONSTRUCTION FOR EXAMINATION BY THE COUNTY OF SANTA CLARA.
- 1. IDENTIFY THE CONSTRUCTION AND DEMOLITION WASTE MATERIALS TO BE DIVERTED FROM DISPOSAL BY RECYCLING, REUSE ON THE PROJECT OR SALVAGE FOR FUTURE USE OR SALE.
- 2. SPECIFY IF CONSTRUCTION AND DEMOLITION WASTE MATERIALS WILL BE SORTED ON-SITE (SOURCE-SEPARATED) OR BULK MIXED (SINGLE STREAM).
- 3. IDENTIFY DIVERSION FACILITIES WHERE THE CONSTRUCTION AND DEMOLITION WASTE MATERIAL WILL BE TAKEN.
- 4. IDENTIFY CONSTRUCTION METHODS EMPLOYED TO REDUCE THE AMOUNT OF CONSTRUCTION AND DEMOLITION WASTE GENERATED.
- 5. Specify that the amount of construction and demolition waste materials diverted shall be calculated by weight or volume, but not by both.
- B. A WASTE MANAGEMENT COMPANY CAN BE UTILIZED IF APPROVED BY THE COUNTY OF SANTA CLARA. SEE CALGREEN 4.408.3 FOR FURTHER .DETAILS

11. DOCUMENTATION SHALL BE PROVIDED TO THE COUNTY OF SANTA CLARA WHICH DEMONSTRATES COMPLIANCE WITH NOTE 10.

12. AT THE TIME OF FINAL INSPECTION, A MANUAL, COMPACT DISC, WEB-BASED REFERENCE, OR OTHER MEDIA ACCEPTABLE TO THE COUNTY OF SANTA CLARA INCLUDES ALL OF THE REQUIRED INFORMATION, SHALL BE PLACED IN THE BUILDING. SEE CALGREEN 4.410.1 FOR DETAILS OF REQUIRED INFORMATION.

13. ANY INSTALLED GAS FIREPLACE SHALL BE A DIRECT-VENT SEALED-COMBUSTION TYPE. ANY INSTALLED WOODSTOVE OR PELLET STOVE SHALL COMPLY WITH U.S. EPA NEW SOURCE PERFORMANCE STANDARDS (NSPS) EMISSION LIMITS AS APPLICABLE, AND SHALL HAVE A PERMANENT LABEL INDICATING THEY ARE CERTIFIED TO MEET THE EMISSION LIMITS. WOODSTOVES, PELLET STOVES AND FIREPLACES SHALL ALSO COMPLY WITH APPLICABLE SANTA CLARA COUNTY ORDINANCES AND BAY AREA AIR QUALITY MANAGEMENT DISTRICT REGULATION 6, RULE 3.

14. AT THE TIME OF ROUGH INSTALLATION, DURING STORAGE ON THE CONSTRUCTION SITE AND UNTIL FINAL STARTUP OF THE HEATING, COOLING AND VENTILATING EQUIPMENT, ALL DUCT AND OTHER RELATED AIR DISTRIBUTION COMPONENT OPENINGS SHALL BE COVERED WITH TAPE, PLASTIC, SHEET METAL OR OTHER METHODS ACCEPTABLE TO THE COUNTY OF SANTA CLARA TO REDUCE THE AMOUNT OF WATER, DUST AND DEBRIS, WHICH MAY ENTER THE SYSTEM.

15. ADHESIVES, SEALANTS AND CAULKS USED ON THE PROJECT SHALL MEET THE REQUIREMENTS OF CALGREEN TABLES 4.504.1 OR 4.504.2 AS REPRODUCED ON SHEET CG-1. SUCH PRODUCTS ALSO SHALL COMPLY WITH THE RULE 1168 PROHIBITION ON THE USE OF CERTAIN TOXIC COMPOUNDS (CHLOROFORM, ETHYLENE DICHLORIDE, METHYLENE CHLORIDE, PERCHLOROETHYLENE AND TRICHLOROETHYLENE), EXCEPT FOR AEROSOL PRODUCTS, AS SPECIFIED BELOW.

AEROSOL ADHESIVES, AND SMALLER UNIT SIZES OF ADHESIVES, AND SEALANT OR CAULKING COMPOUNDS (IN UNITS OF PRODUCT, LESS PACKAGING, WHICH DO NOT WEIGH MORE THAN 1 POUND AND DO NOT CONSIST OF MORE THAN 16 FLUID OUNCES) SHALL COMPLY WITH STATEWIDE VOC STANDARDS AND OTHER REQUIREMENTS, INCLUDING PROHIBITIONS ON USE OF CERTAIN TOXIC COMPOUNDS, OF CALIFORNIA CODE OF REGULATIONS, TITLE 17, COMMENCING WITH SECTION 94507

16. ARCHITECTURAL PAINTS AND COATINGS SHALL COMPLY WITH VOC LIMITS AS SHOWN IN TABLE 4.504.3 SHEET CG-1. THE VOC CONTENT LIMIT FOR COATINGS THAT DO NOT MEET THE DEFINITIONS FOR THE SPECIALTY COATINGS CATEGORIES LISTED IN TABLE 4.504.3 SHALL BE DETERMINED BY CLASSIFYING THE COATING AS A FLAT, NONFLAT OR NONFLAT-HIGH GLOSS COATING, BASED ON ITS GLOSS, AS DEFINED IN SUBSECTIONS 4.21, 4.36, AND 4.37 OF THE 2007 CALIFORNIA AIR RESOURCES BOARD, SUGGESTED CONTROL MEASURE, AND THE CORRESPONDING FLAT, NONFLAT OR NONFLAT-HIGH GLOSS VOC LIMIT IN TABLE 4.504.3, SHEET CG-1 SHALL APPLY.

17. AEROSOL PAINTS AND COATINGS SHALL MEET THE PRODUCT-WEIGHTED MIR LIMITS FOR ROC IN SECTION 94522(A)(2) AND OTHER REQUIREMENTS, INCLUDING PROHIBITIONS ON USE OF CERTAIN TOXIC COMPOUNDS AND OZONE DEPLETING SUBSTANCES, IN SECTIONS 94522(E)(1) AND (F)(1) OF CALIFORNIA CODE OF REGULATIONS, TITLE 17, COMMENCING WITH SECTION 94520; AND IN AREAS UNDER THE JURISDICTION OF THE BAY AREA AIR QUALITY MANAGEMENT DISTRICT ADDITIONALLY COMPLY WITH THE PERCENT VOC BY WEIGHT OF PRODUCT LIMITS OF REGULATION 8, RULE 49.

18. VERIFICATION OF COMPLIANCE WITH NOTES 15, 16, AND 17 SHALL BE PROVIDED AT THE REQUEST OF THE COUNTY OF SANTA CLARA.

19. ALL CARPET AND CARPET CUSHION INSTALLED IN THE BUILDING INTERIOR SHALL MEET THE REQUIREMENTS OF CALIFORNIA DEPARTMENT OF PUBLIC HEALTH, "STANDARD METHOD FOR THE TESTING AND EVALUATION OF VOLATILE ORGANIC CHEMICAL EMISSIONS FROM INDOOR SOURCES USING ENVIRONMENTAL CHAMBERS," VERSION 1.2, JANUARY 2017 (EMISSION TESTING METHOD FOR CALIFORNIA SPECIFICATION 01350)

ALL CARPET ADHESIVE SHALL MEET THE REQUIREMENTS OF TABLE 4.504.1, SHEET CG-1.

20. WHERE RESILIENT FLOORING IS INSTALLED, AT LEAST 80 PERCENT OF FLOOR AREA RECEIVING RESILIENT FLOORING SHALL MEET THE REQUIREMENTS OF THE CALIFORNIA DEPARTMENT OF PUBLIC HEALTH, "STANDARD METHOD FOR THE TESTING AND EVALUATION OF VOLATILE ORGANIC CHEMICAL EMISSIONS FROM INDOOR SOURCES USING ENVIRONMENTAL CHAMBERS," VERSION 1.2, JANUARY 2017 (EMISSION TESTING METHOD FOR CALIFORNIA SPECIFICATION 01350)

21. HARDWOOD PLYWOOD, PARTICLEBOARD AND MEDIUM DENSITY FIBERBOARD COMPOSITE WOOD PRODUCTS USED ON THE INTERIOR OR EXTERIOR OF THE BUILDING SHALL MEET THE REQUIREMENTS FOR FORMALDEHYDE AS SPECIFIED IN TABLE 4.504.5 SHEET CG-1.

22. VERIFICATION OF COMPLIANCE WITH NOTE 21 SHALL BE PROVIDED AT THE REQUEST OF THE COUNTY OF SANTA CLARA.

23. CONCRETE SLAB FOUNDATIONS REQUIRED TO HAVE A VAPOR RETARDER BY CBC, CHAPTER 19 OR CONCRETE SLAB-ON-GROUND FLOORS REQUIRED TO HAVE A VAPOR RETARDER BY CRC CHAPTER 5, SHALL COMPLY WITH FOLLOWING REQUIREMENT:

A CAPILLARY BREAK SHALL BE INSTALLED IN COMPLIANCE WITH AT LEAST ONE OF THE FOLLOWING:

- A. A 4-INCH-THICK BASE OF 1/2 INCH OR LARGER CLEAN AGGREGATE SHALL BE PROVIDED WITH A VAPOR RETARDER IN DIRECT CONTACT WITH CONCRETE AND A CONCRETE MIX DESIGN, WHICH WILL ADDRESS BLEEDING, SHRINKAGE, AND CURLING, SHALL BE USED.
- B. A SLAB DESIGN SPECIFIED BY THE LICENSED DESIGN PROFESSIONAL.

24. BUILDING MATERIALS WITH VISIBLE SIGNS OF WATER DAMAGE SHALL NOT BE INSTALLED. WALL AND FLOOR FRAMING SHALL NOT BE ENCLOSED WHEN THE FRAMING MEMBERS EXCEED 19 PERCENT MOISTURE CONTENT. INSULATION PRODUCTS WHICH ARE VISIBLY WET OR HAVE A HIGH MOISTURE CONTENT SHALL BE REPLACED OR ALLOWED TO DRY PRIOR TO ENCLOSURE IN WALL OR FLOOR CAVITIES. WET-APPLIED INSULATION PRODUCTS SHALL FOLLOW THE MANUFACTURERS' DRYING RECOMMENDATIONS PRIOR TO ENCLOSURE

25. EACH BATHROOM SHALL BE MECHANICALLY VENTILATED AND SHALL COMPLY WITH THE FOLLOWING:

- A. FANS SHALL BE ENERGY STAR COMPLIANT AND BE DUCTED TO TERMINATE OUTSIDE THE BUILDING.
- B. UNLESS FUNCTIONING AS A COMPONENT OF A WHOLE HOUSE VENTILATION SYSTEM, FANS MUST BE CONTROLLED BY A HUMIDITY CONTROL.
- 1. HUMIDITY CONTROLS SHALL BE CAPABLE OF ADJUSTMENT BETWEEN A RELATIVE HUMIDITY RANGE OF ≤ 50 PERCENT TO A MAXIMUM OF 80 PERCENT. A HUMIDITY CONTROL MAY UTILIZE MANUAL OR AUTOMATIC MEANS OF ADJUSTMENT
- 2. A HUMIDITY CONTROL MAY BE A SEPARATE COMPONENT TO THE EXHAUST FAN AND IS NOT REQUIRED TO BE INTEGRAL.

26. HEATING AND AIR-CONDITIONING SYSTEMS SHALL BE SIZED, DESIGNED AND HAVE THEIR EQUIPMENT SELECTED USING THE FOLLOWING METHODS:

- A. THE HEAT LOSS AND HEAT GAIN IS ESTABLISHED ACCORDING TO ANSI/ACCA 2 MANUAL J—2016 (RESIDENTIAL LOAD CALCULATION), ASHRAE HANDBOOKS OR OTHER EQUIVALENT DESIGN SOFTWARE OR METHODS.
- B. DUCT SYSTEMS ARE SIZED ACCORDING TO ANSI/ACCA 1 MANUAL D—2016 (RESIDENTIAL DUCT SYSTEMS), ASHRAE HANDBOOKS OR OTHER EQUIVALENT DESIGN SOFTWARE OR METHODS.
- C. SELECT HEATING AND COOLING EQUIPMENT ACCORDING TO ANSI/ACCA 3 MANUAL S—2014 (RESIDENTIAL EQUIPMENT SELECTION) OR OTHER EQUIVALENT DESIGN SOFTWARE OR METHODS.

27. HVAC SYSTEM INSTALLERS SHALL BE TRAINED AND CERTIFIED IN THE PROPER INSTALLATION OF HVAC SYSTEMS INCLUDING DUCTS AND EQUIPMENT BY A NATIONALLY OR REGIONALLY RECOGNIZED TRAINING OR CERTIFICATION PROGRAM. UNCERTIFIED PERSONS MAY PERFORM HVAC INSTALLATIONS WHEN UNDER THE DIRECT SUPERVISION AND RESPONSIBILITY OF A PERSON TRAINED AND CERTIFIED TO INSTALL HVAC SYSTEMS OR CONTRACTOR LICENSED TO INSTALL HVAC SYSTEMS.

28. IF REQUIRED BY THE COUNTY OF SANTA CLARA, THE OWNER OR THE RESPONSIBLE ENTITY ACTING AS THE OWNER'S AGENT SHALL EMPLOY ONE OR MORE SPECIAL INSPECTORS TO PROVIDE INSPECTION OR OTHER DUTIES NECESSARY TO SUBSTANTIATE COMPLIANCE WITH THIS CODE. SPECIAL INSPECTORS SHALL DEMONSTRATE COMPETENCE TO THE SATISFACTION OF THE COUNTY OF SANTA CLARA FOR THE PARTICULAR TYPE OF INSPECTION OR TASK TO BE PERFORMED. SPECIAL INSPECTORS SHALL BE INDEPENDENT ENTITIES WITH NO FINANCIAL INTEREST IN THE MATERIALS OR THE PROJECT THEY ARE INSPECTING FOR COMPLIANCE WITH THIS CODE.

29. DOCUMENTATION USED TO SHOW COMPLIANCE WITH THIS CODE SHALL INCLUDE BUT IS NOT LIMITED TO, CONSTRUCTION DOCUMENTS, PLANS, SPECIFICATIONS, BUILDER OR INSTALLER CERTIFICATION, INSPECTION REPORTS, OR OTHER METHODS ACCEPTABLE TO THE COUNTY OF SANTA CLARA WHICH DEMONSTRATE SUBSTANTIAL CONFORMANCE. WHEN SPECIFIC DOCUMENTATION OR SPECIAL INSPECTION IS NECESSARY TO VERIFY COMPLIANCE, THAT METHOD OF COMPLIANCE WILL BE SPECIFIED IN THE APPROPRIATE SECTION OR IDENTIFIED IN THE APPLICATION CHECKLIST.

Project Information



